



## FINAL PROJECT COMPLETION REPORT

**Project Name and Number:** 9000 South 4000 West Intersection Improvements, RD 16-16

**Description:** This project constructed a master plan road widening project at the intersection of 9000 South and 4000 West. The intersection construction included raising utility lines, upgrading the signal, adding curb, gutter and sidewalk on the southwest corner.

<b>Contractor:</b>	<b>Acme Construction</b>	<b>Construction Status:</b>	<b>100%</b>
<b>Original construction contract amount:</b>		\$	517,963.00
* City paid 6.77% of project costs, UDOT paid the balance)			
<b>Total Change Order amount:</b>		\$	4,161.79
<b>Current construction contract amount:</b>		\$	522,124.79
<b>Total Change Orders as a percentage of original contract:</b>			0.80%
<b>Completion schedule:</b>			
<b>Notice to Proceed:</b>			5/23/2018
<b>Final Completion:</b>			3/20/2019

### Summary of Change Orders:

<b>Description</b>			
1 Construct beaver slide in inlet.		\$	4,161.79
<b>Total Change Order Amount</b>		\$	4,161.79

## FINAL PROJECT COMPLETION REPORT

**Project Name and Number:** 9000 South 4000 West Intersection Improvements, RD 16-16



Shoulder Widening



Finished Project