

FINAL PROJECT COMPLETION REPORT

Project Name and Number: 7800 South 1100 West Sewer Metering Station, SS 17-02

Description: Constructed a new larger Palmer Bowlus flume sewer meter to 42-inch size, added new polymer and concrete sewer manholes, upsized sewer pipe to 42" and 36" Hobas pipe.

Contractor:	Noland and Son Inc.	Construction Status:	100%
Original constru	ction contract amount:	\$	406,624.00
Total Change Or	der amount:	\$	40,464.00
Current constru	ction contract amount:	\$	447,088.00
Total Change Or	ders as a percentage of original contract:		9.95%
Completion sche	edule:		
Noti	ce to Proceed:		6/14/2018
Final	Completion:		10/30/2018

Summary of Change Orders:	
CO#1: Replaced existing manhole with a polymer manhole and sewer bypass pumping	\$ 30,337.00
CO#2: Relocate water meter, reconstruct one manhole, relocate fiber to side of excavation	\$ 10,127.00
Total Change Order Amount	\$ 40,464.00





