

FINAL PROJECT COMPLETION REPORT

Project Name and Number: Old Bingham Highway Water Metering and PRV Stations and Pipeline, CW 18-06

Description: Upsized the water meter from JVWCD to 16-inch size, added a large Pressure Reducing Vault Station, removed an old PRV station, and installed 2,300 feet of 16-inch pvc water pipe east of MVC in OBH.

Contractor:	VanCon Inc.	Construction Status:	100%
Original construction	contract amount:	5	\$ 1,081,625.00
Total Change Order a	imount:	,	\$ (23,064.66)
Current construction	contract amount:	,	\$ 1,058,560.34
Total Change Orders	as a percentage of original contract:		-2%
Completion schedule	:		
Notice to	Proceed:		3/5/2018
Final Com	pletion:		11/20/2018

Summary of Change Orders:		
CO#1: removed asphalt and concrete not needed, added valves, realigned the PRV Vault	\$	(50,463.57)
CO#2: Additional cost to perform weekend pipe work	\$	6,649.50
CO#3: Additional 2-inch Air-Vac valve and fire hydrant pipe extension	\$	20,749.41
		(
Total Change Order Amount	Ş	(23,064.66)



