



FINAL PROJECT COMPLETION REPORT

Project Name and Number: 5600 West 8200-8600 South Culinary Water Line Project, RD 16-05

Description: This project constructed a master plan water line on the east side of 5600 West from 8600 South to 8200 South. The area now has a more reliable water system that is looped and fed from both 7800 South and New Bingham Highway. The work also included water tie-ins and extensions along New Bingham Highway at 8600 South

Contractor:	Silver Spur Construction	Construction Status:	100%
Original construction contract amount:		\$	400,600.00
Total Change Order amount:		\$	901.27
Current construction contract amount:		\$	401,501.27
Total Change Orders as a percentage of original contract:			0.22%
Completion schedule:			
Notice to Proceed:			2/15/2017
Final Completion:			5/17/2017

Summary of Change Orders:

Description	
1 Add 16" line remove 12" waterline	\$ 901.27
Total Change Order Amount	\$ 901.27

FINAL PROJECT COMPLETION REPORT

Project Name and Number: 5600 West 8200-8600 South Culinary Water Line Project, RD 16-05



Installation of waterline



Waterline installed