



## FINAL PROJECT COMPLETION REPORT

**Project Name and Number:** Ron Wood Parkway Widening Project, RD 16-09

**Description:** Construct new curb, gutter, sidewalk, and roadway.

<b>Contractor:</b>	<b>Kilgore Contracting</b>	<b>Construction Status:</b>	<b>100%</b>
<b>Original construction contract amount:</b>			<b>\$ 267,570.00</b>
<b>Total Change Order amount:</b>			<b>\$ 48,116.36</b>
<b>Current construction contract amount:</b>			<b>\$ 315,686.36</b>
<b>Total Change Orders as a percentage of original contract:</b>			<b>18%</b>
<b>Completion schedule:</b>			
<b>Notice to Proceed:</b>			<b>7/5/2016</b>
<b>Final Completion:</b>			<b>9/22/2016</b>

### Summary of Change Orders:

<b>Description</b>		
1 Increase construction area.		<b>\$ 26,380.00</b>
2 Additional landscape and increase to bid quantities.		<b>\$ 21,736.36</b>
<b>Total Change Order Amount</b>		<b>\$ 48,116.36</b>

## FINAL PROJECT COMPLETION REPORT

**Project Name and Number:** Ron Wood Parkway Widening Project, RD 16-09

