



FINAL PROJECT COMPLETION REPORT

Project Name and Number: Park Improvement Project,

Description: This project rehabilitated and constructed sprinkler, landscaping, and trail improvements in Sunset Cove, Oaks West, Teton Estates, and Shadow Mountain Parks. These improvements were included as part of the parks improvement bond.

Contractor:	Ace Landscape	Construction Status:	100%
Original construction contract amount:			\$ 429,448.00
Total Change Order amount:			\$ 1,057.10
Current construction contract amount:			\$ 430,505.10
Total Change Orders as a percentage of original contract:			0.25%
Completion schedule:			
	Notice to Proceed:		7/25/2017
	Final Comp Under Construction		12/1/2017

Summary of Change Orders:

	Description	Amount
1		
2		
3		
4		
5		