



FINAL PROJECT COMPLETION REPORT

Project Name and Number: 5600 West 8200-8600 South Culinary Water Line Project, RD 16-05

Description: This project constructed a master plan water line on the east side of 5600 West from 8600 South to 8200 South. The area now has a more reliable water system that is looped and fed from both 7800 South and New Bingham Highway.

Contractor:	Silver Spur Construction	Construction Status:	100%
Original construction contract amount:			\$400,600.00
Total Change Order amount:			\$901.27
Current construction contract amount:			\$401,501.27
Total Change Orders as a percentage of original contract:			0.22%
Completion schedule:			
Notice to Proceed:			2/15/2017
Final Completion:			5/17/2017

Summary of Change Orders:

Description	Amount
1 Adding and deleting of a waterline loop.	\$901.27

Total Change Order Amount