



FINAL PROJECT COMPLETION REPORT

Project Name and Number: Jordan River Trail Improvements, PK 16-01

Description: Construction and rehabilitation of a 10-foot wide section of asphalt trail from 6400 South to 7800 South.

Contractor:	Advanced Paving & Construction	Construction Status:	100%
Original construction contract amount:			\$ 146,250.00
Total Change Order amount:			\$ (1,856.00)
Current construction contract amount:			\$ 144,394.00
Total Change Orders as a percentage of original contract:			-1%
Completion schedule:			
Notice to Proceed:			7/28/2016
Final Completion:			11/2/2016

Summary of Change Orders:

Description		
1	Decrease quantity of asphalt and crack seal.	\$ (1,856.00)
Total Change Order Amount		\$ (1,856.00)

FINAL PROJECT COMPLETION REPORT

Project Name and Number: Jordan River Trail Improvements, PK 16-01



Finished Trail



Asphalt Installation



Asphalt Laydown Machine