



## FINAL PROJECT COMPLETION REPORT

**Project Name and Number:** 5600 West 7800 South - 8600 South Road Widening Project, RD 16-05

**Description:** This project widened 5600 West between 7800 South and 8600 South to five lanes. The widening included a new signal at 8200 South, new sidewalk and bike lanes, improved drainage and new lighting and privacy walls.

Contractor:	Kilgore Contracting	Construction Status:	100%
Original construction contract amount:	\$ 4,242,755.50		
City portion paid was \$474,122.82,			
Total Change Order amount:			
Current construction contract amount:	\$ 4,242,755.50		
Total Change Orders as a percentage of original contract:	0%		
Completion schedule:			
Notice to Proceed:	12/11/2017		
Final Completion:	9/13/2018		

### Summary of Change Orders:

Description
-------------

<b>Total Change Order Amount</b>	<b>\$</b>	<b>-</b>
----------------------------------	-----------	----------