



FINAL PROJECT COMPLETION REPORT

Project Name and Number: 1300 West Sidewalk Improvement Project (7500-7600 South), RD 16-08

Description: This project constructed asphalt shoulder, concrete curb, sidewalk, parkstrip, and driveway improvements along the west side of 1300 West from approximately 7500 South to 7600 South.

Contractor:	Beck Construction	Construction Status:	100%
Original construction contract amount:		\$	98,870.80
Total Change Order amount:		\$	6,523.40
Current construction contract amount:		\$	105,394.20
Total Change Orders as a percentage of original contract:			6.60%
Completion schedule:			
Notice to Proceed:			5/10/2019
Final Completion:			8/15/2019

Summary of Change Orders:

Description			
1	Remove additional landscaping	\$	2,905.00
2	Raise water valve, additional topsoil	\$	3,618.40
Total Change Order Amount		\$	6,523.40

FINAL PROJECT COMPLETION REPORT

Project Name and Number: 1300 West Sidewalk Improvement Project (7500-7600 South), RD 16-08



Shoulder Widening



Finished Project