



FINAL PROJECT COMPLETION REPORT

Project Name and Number: 7800 South Overlay Project, 4800 West to 5490 West

Description: Mill and overlay this area of roadway.

Contractor:	Advanced Paving & Construction	Construction Status:	100%
Original construction contract amount:			\$ 568,720.00
Total Change Order amount:			\$ 6,851.00
Current construction contract amount:			\$ 575,571.00
Total Change Orders as a percentage of original contract:			1%
Completion schedule:			
Notice to Proceed:			5/23/2016
Final Completion:			

Summary of Change Orders:

Description		
1 Additional storm drain box, remove and replace curb and gutter, and add school warning paint.		\$ 6,851.00
Total Change Order Amount		\$ 6,851.00

FINAL PROJECT COMPLETION REPORT

Project Name and Number: 7800 South Overlay Project, 4800 West to 5490 West



Ramp Construction



Asphalt Overlay