



FINAL PROJECT COMPLETION REPORT

Project Name and Number: Veteran's Park Irrigation Well Project, SW 16-02

Description: Construct, install, develop and test the well.

Contractor:	Hydro Resources-Rocky Mountain, Inc.	Construction Status:	100%
Original construction contract amount:			\$ 390,400.00
Total Change Order amount:			\$ (29,732.00)
Current construction contract amount:			\$ 360,668.00
Total Change Orders as a percentage of original contract:			-8%
Completion schedule:			
Notice to Proceed:			7/8/2016
Final Completion:			10/6/2016

Summary of Change Orders:

Description	
1 Decrease in bid quantities.	\$ (29,732.00)
Total Change Order Amount	\$ (29,732.00)