



FINAL PROJECT COMPLETION REPORT

Project Name and Number:

Dannon Way Zone 4 Water Pressure Reducing Station, CW 16-04

Description: This project is a Master Planned water pressure reducing vault (PRV) and pipeline in Dannon Way east of Mountain View Highway. The PRV replaced an older PRV that was located further south. This new PRV is located on the north side of Dannon Way. The project included a below ground vault, pressure reducing valves, electrical transformer and meter, connection to the existing water pipeline, additional water pipeline to 5970 West, installation of 4-inch buried

Contractor:	Beck Landscaping	Construction Status:	100%
Original construction contract amount:			\$ 267,675.00
Total Change Order amount:			\$ 4,141.00
Current construction contract amount:			\$ 271,816.00
Total Change Orders as a percentage of original contract:			2%
Completion schedule:			
Notice to Proceed:			6/26/2017
Final Completion:			12/27/2017

Summary of Change Orders:

	Description	
1	Add a 10" water pipe.	\$ 4,141.00
2		
3		
4		
5		
Total Change Order Amount		\$ 4,141.00