



FINAL PROJECT COMPLETION REPORT

Project Name and Number: 2015 West Jordan Chip Seal Project, RD 15-02

Description: Apply a Chip Seal on Airport Road, 6200 South to New Bingham Highway

Contractor:	Intermountain Slurry Seal	Construction Status:	100%
Original construction contract amount:			\$ 170,095.08
Total Change Order amount:			\$ (11,472.32)
Current construction contract amount:			\$ 158,622.76
Total Change Orders as a percentage of original contract:			-7%
Completion schedule:			
Notice to Proceed:			8/24/2015
Final Completion:			10/6/2015

Summary of Change Orders:		
	Description	
1	Decrease square footage amount of contract	\$ (11,472.32)
Total Change Order Amount		\$ (11,472.32)

FINAL PROJECT COMPLETION REPORT

Project Name and Number: 2015 West Jordan Chip Seal Project, RD 15-02



Micro Surface - Finished Product VS Unfinished Surface

