



FINAL PROJECT COMPLETION REPORT

Project Name and Number: 2018 West Jordan Surface Seal Project, RD 18-02

Description: Furnish and install high-density mineral bond and paint stripign on various roads.
High- density mineral bond is similar to a slurry seal but with better performance chraacteristics for residential neighborhoods.

Contractor: Holbrook Asphalt	Construction Status:	100%
Original construction contract amount:		\$ 376,989.40
Total Change Order amount:		
Current construction contract amount:		\$ 376,989.40
Total Change Orders as a percentage of original contract:		0%
Completion schedule:		
Notice to Proceed:		7/13/2018
Final Completion:		9/11/2018